

GOVERNMENT OF TELANGANA
ABSTRACT

PR&RD Department – GADA Grant - “C/o PACs Bank Building at Kondapak (V&M) in Siddipet District” was administrative sanctioned for Rs.50.00 lakhs – Proposals for post facto Extension of Agreement Time up to 20.08.2018 without Penalty – Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS) DEPARTMENT
G.O.Rt.No. 155 **Dated: 28-03-2019**

Read:-

From the ENC., PR, Hyd., Lr.No.AE/DEE/PACs-Building/Kondapak/MDK/
2018, dt.18.02.2019.

& & &

ORDER:

In the circumstances reported by the Engineering-in-Chief, Panchayat Raj, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord post facto Extension of Agreement Time upto 20.08.2018 (181) days in respect of the work “C/o PACs Bank Building at Kondapak (V&M) in Siddipet District” without penalty, as the delay is not attributed to the contractor due to site dispute. The total delay is (197) days from 21.08.2017 to 05.03.2018, Gram Panchayat resolution. The work is completed on 20.08.2018 with a delay of (181) days.

2. The Engineer-in-Chief, Panchayat Raj, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

VIKAS RAJ
PRINCIPAL SECRETARY TO GOVERNMENT (FAC)

To

The Engineer-in-Chief, Panchayat Raj, Hyderabad.

Copy to:

The Addl. PS to Hon’ble M(PR&RD).

SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER